CALIFORNIA PROFESSIONAL MANAGEMENT *Building Your Success*

*Rancho Cucamonga | El Dorado Hills | Apple Valley*

**BID TABULATION**

PROJECT: AVUSD: New Modular TK Classroom Buildings
OWNER: Apple Valley Unified School District
PROJECT NO.: 23504.44
BID DATE: January 9th, 2024
CATEGORY: Modular Building Manufacturer

| Contractor | Bid Form | Unit Pricing | Addendum 1 | Bid Bond | Verification of Contractor & Sub DIR Reg. | Designation of Sub Contr. List | Non-Collusion | Iran Contracting | Recycled Content Cert. | Site Visit Cert. | Employment Cert. | Acknowledgement of Bidding Practices Regarding Indemnity | Base Bid Including Allowance |
|---|---|---|---|---|---|---|---|---|---|---|---|---|---|
| Silver Creek Modular, LLC | X | X | X | X | X | X | X | X | X | X | X | X | $ 4,333,474.24 |
| American Modular Systems | X | X | X | X | X | X | X | X | X | X | X | X | $ 6,015,000.00 |